

Engineer Report for September 24, 2018

Bike Ped Projects 1, 3, 8, & 10

The box culvert extension is nearing completion. Contractor has scheduled concrete placement for the lid of the box culvert. Stage 4 road closure and detour is in effect. Storm sewer has been installed and existing asphalt removal has started. New curb and gutter is a possibility late next week.



CTH M Reconstruction

The contractor has been working diligently on the watermain at the intersections along CTH M. Sanitary sewer installation is scheduled to continue at these same intersections where sanitary sewer is planned. Work continues on the offline work for road construction between CTH PD and Cross Country Road.



Fireman's Park Splash Pad

The contractor has mobilized and grading and demolition of the existing structure has started.



CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor has elected to push the start of this project to spring 2019.

CTH PD - Woods Road to CTH M

City staff has reprioritized the design and construction of CTH PD from Woods to CTH M. Construction of this segment of CTH PD will start date in late 2018 or early 2019 and be completed in late 2019.

City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.