

Engineer Report for August 27, 2018

Bike Ped Projects 1, 3, 8, & 10

Work continues on the box culvert extension. Curb and gutter has been placed along CTH M & Locust Street. Asphalt paving to take place the week of August 20 for the base course.



CTH M Reconstruction

The contractor continues to work on the City of Madison portion of the project. The contractor has begun some work on the Verona section of the project including grading. Sanitary sewer construction has begun with watermain construction scheduled for the week of August 27.



CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor anticipates starting this work in September or potentially in 2019 pending confirmation from the contractor.

CTH PD - Woods Road to CTH M

City staff has reprioritized the design and construction of CTH PD from Woods to CTH M. Construction of this segment of CTH PD will start date in late 2018 or early 2019 and be completed in late 2019.

City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.

Bike & Pedestrian Projects

The pedestrian bump outs along E. & W. Verona Avenue have been delayed due to potential impacts on the S. Main Street intersection reconstruction project.