

Engineer Report for January 14, 2019

Well 6 Pumping Station Construction

The contractor has installed the watermain from Whalen Road north and into the well 6 site. The watermain has been flushed and sampled. Pressure testing of the main will happen next. The watermain installation is necessary to provide the well driller with water during the drilling process. Sanitary sewer installation will commence once the permit is issued by the DNR.



Fireman's Park Splash Pad

The contractor has begun construction of the building shell and roof. All other activities have been placed on hold until the spring.



Silent Street Dredging

The dredging operation is complete. Restoration of the banks is on hold until the spring.

CTH PD - Woods Road to CTH M

AECOM has submitted 90% plans to the City for review.

CTH M Reconstruction

The contractor has completed the watermain and sanitary sewer installation for the City of Verona utilities that can be installed this year. Testing of the new watermain and sanitary sewer has yet to be completed.

CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor has elected to push the start of this project to spring 2019.

City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.