

Engineer Report for April 22, 2019

Fireman's Park Splash Pad

Storm sewer installation is continuing. Contractor is preparing the base course for concrete and has begun to place the concrete. Clearing and grubbing for the path is hold due to rain. The retaining walls are being backfilled. Testing and setting of fixtures, setting of forms for the splash pad has started.



Well 6 Pumping Station Construction

Contractor has started drilling for the upper casing and has the 18-inch guide casing installed to 40 feet currently. Contractor continues to drill and install casing.



Verona Area High School

AECOM and City staff completed the review of the bid plans and specification for the VASD traffic improvements and have returned comments to JSD. Structure plan reviews are forthcoming for the Stewarts Woods Road structure and the tunnel for the Military Ridge State Trail crossing. These plans were submitted separately from the bid documents. Additional reviews may be required based on revisions and comments provided. A pre-bid meeting was held on Friday April 12th which City staff attended.

Silent Street Dredging

The dredging operation is complete. Restoration of the banks will be handled by City staff.

CTH PD - Woods Road to CTH M

AECOM will be submitting final plans, specifications, and estimate of probable cost to the City by April 25th. A pre-bid meeting is scheduled for May 8th.

Meister Addition West Pond Dredging

This pond adjacent to Northern Lights Road is scheduled for significant maintenance this year. The pond was pumped down on 4/15 and 4/16 and a survey of existing conditions was completed on 4/16. A public information meeting is scheduled for May 1st. Letters to residents adjacent to the pond will be mailed out. It is anticipated that this maintenance work will be completed during a 2 week window in May, provided no weather delays.

CTH M Reconstruction

The roadway contractor continues to work on the bridge at the intersection of CTH M and CTH PD. Once weather cooperates and spring thaw occurs construction will commence on the roadway.

The utility contractor has completed the watermain and sanitary sewer installation for the City of Verona utilities that can be installed this year. Testing of the new watermain and sanitary sewer has yet to be completed.

CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

A preconstruction meeting and the public informational meeting are scheduled for April 24th for this project. Construction is anticipated to begin in early May.

City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.