

CITY OF VERONA ENGINEER REPORT

for July 27, 2020

CONSTRUCTION PROJECTS

WELL 6 PUMPING STATION CONSTRUCTION

Pumping of the well is continuing to further develop the well. MGE has continued to be delayed on the natural gas installation which has slowed progress of HVAC testing. The Contractor is working on getting the chlorine tank installed as well as miscellaneous electrical, HVAC and finish carpentry items (e.g. cabinets, ceiling trims, caulking, door hardware, etc.). Well start-up is now anticipated for mid-August.

VERONA AREA HIGH SCHOOL CONSTRUCTION – TRAFFIC IMPROVEMENTS

Crews are continuing to work on finishing, punch list, and rework items throughout the project. This work will be occurring over the next couple of weeks.

Traffic will continue on the inside lane of W. Verona Avenue until punch list items are complete. Other project roads will be opening in the coming weeks with some possible lane restrictions to complete finishing, punch list, and rework items.

CTH M CONSTRUCTION

The Contractor's crews are addressing various punch list activities throughout the project limits.

CTH PD CONSTRUCTION – WOODS ROAD TO CTH M

Traffic is currently split (placed on their appropriate side) and lane closures are in place. The asphalt milling and surface paving have been completed. During the week of July 27th, the permanent paint, permanent signs, and landscaping are scheduled to be completed for the project. The Contractor's crews will address various punch list activities throughout the project limits, prior to fully opening the roadway.

LIBERTY PARK PHASE 4 CONSTRUCTION

The curb & sidewalk has been poured as of the end of the day of July 8th. There are some minor portions of the sidewalk that may be delayed a few days due to last minute modifications. Paving is projected to be complete by the end of July. The Contractor is scheduled to pave public roads on July 24th and 25th. Expect the project to be substantially complete by the end of the week of July 27th.

RAPID RECTANGULAR FLASHING BEACON PROJECT

The project will consist of the installation of RRFBs at four intersections within the City listed below:

- North Main Street and St. Andrews Church Driveway
- North Nine Mound Road and Edward Street
- South Nine Mound Road and Military Ridge State Trail
- Whalen Road and Military Ridge Drive

The project is anticipated to begin soon and be completed by August 14th.

KETTLE CREEK NORTH PHASE 3

Phase 3 is complete. Phase 2 paving is to be complete in August.

THE WOODS AT CATHEDRAL POINT PHASE 1

Mass grading and detention basin construction has started. A preconstruction conference for the underground public utilities was held on July 14th. The Contractor is scheduled to start sanitary sewer pipe construction the week of July 27th.

MAJOR DESIGN PROJECTS

EAST SIDE INTERCEPTOR DESIGN

Pre-final construction plans and specifications are being reviewed by City staff. Easement acquisition is on the agenda for action. Permit applications have been submitted to Wisconsin Department of Natural Resources, and we are awaiting the permit from Wisconsin Department of Natural Resources. Coordination with Dane County and Ice Age Trail has occurred, and accommodations / improvements are being included with the project.

LINCOLN STREET STORMWATER FACILITY DESIGN

Final design is progressing on the pond design and modeling, pond embankment (dam) design and permitting, and corresponding hydraulic and water quality modeling.