

Engineer Report for September 10, 2018

Bike Ped Projects 1, 3, 8, & 10

The contractor will be making a big push over the next two weeks on the box culvert for stage 2 work. Restoration has been completed on Locust Drive, CTH M from Locust to Factory Street, and along the north shoulder of CTH M to Whalen Road. The full road closure is scheduled to begin the week of September 17, after the completion of the Ironman competition.



CTH M Reconstruction

Work on the utility installation slowed considerably due to the recent stretch of bad weather. The contractor began sanitary sewer work south along CTH M and when completed with the sanitary sewer, will transition to the watermain installation in the offline work zones.

Fireman's Park Splash Pad

The preconstruction conference was held on September 5, 2018 for the start of the construction project.

CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor has elected to push the start of this project to spring 2019.

CTH PD - Woods Road to CTH M

City staff has reprioritized the design and construction of CTH PD from Woods to CTH M. Construction of this segment of CTH PD will start date in late 2018 or early 2019 and be completed in late 2019.

City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.

Bike & Pedestrian Projects

The pedestrian bump outs along E. & W. Verona Avenue have been delayed due to potential impacts on the S. Main Street intersection reconstruction project.